Downtown Clinton Construction Update

September 20, 2021

Lavis plans on doing the following work this week:

- Watermain connections at the Rattenbury Street intersection
- Water service connections between Park Lane and Rattenbury Street (Plumber will be in basements)
- Water and storm services between Rattenbury Street and Highway 8
- Test pour for stamped and coloured concrete





Streetlight Conduit

Powering the streetlights starts underground. Last week workers installed streetlight conduit up both sides of Albert Street, and through the intersection at Rattenbury Street. Once the street is near completion, new streetlights will be installed and connected to the wires that will be inside these conduits. The new streetlights have an 'old world' feel to them and will be beautiful additions to the new streetscape. Stay tuned as we get closer to that stage!



PLEASE STAY SAFELY ON THE OUTSIDE OF THE FENCE

Please stay on the outside of all construction fencing. If you aren't sure how to get to your destination, stand at the fence and wave, and a worker will come to your aid. The equipment operators are not expecting pedestrians in the work zone. Please make their job easier by staying safely on the outside of the fence.